

Change Order No. 1



Revisions to the Contract for Construction between **Yamhill County** and **Knife River Corporation - Northwest** are agreed as follows.

PROJECT: Yamhill County 2021 Chip Seal Project

Sierra Sante Fe	PO Box 1058, Ridgefield Wa, 98642	July 23rd, 2021
Contractor Name	Address	Date of Commencement

CHANGES: Description of the added/deleted/revised Work

WORK:

Contractor to add additional chip sealing and fog sealing on Abby/Kuehne/Hendricks intersection as well as DeJong Road, from Christianson road to bridge over the Yamhill River. This work will utilize bid prices to complete the work.

REASON FOR CHANGES:

Abbey/Kuehne/Hendricks intersection was not picked up on the Engineering estimate and had to be added. The DeJong road segment was added due to surplus chip rock. This chip rock was purchased and provided by Yamhill County.

LIST OF SUPPLEMENTAL INFORMATION/DRAWINGS (ATTACHED):

None

CONTRACT SUM:

Contract Sum PRIOR to this Change (including previously approved Change Orders):	\$548,547.09
Contract change for new work: \$6,671.82 for Hendricks, \$23,149.56 for DeJong Road	\$29,821.38
REVISED TOTAL CONTRACT AMOUNT:	\$578,368.47

CONTRACT DURATION:

Substantial Completion PRIOR to this Change (including previously approved Change Orders):	September 30th, 2021
Substantial Completion AFTER this Change:	September 30th, 2021
TOTAL CHANGE:	days + or - 0

APPROVALS:

CHANGE SUBMITTED BY: G. Haffner, YC Engineering Mgr. Public Works

APPROVED BY:


Marry Starrett, Yamhill County Board Chair

9/20/21
DATE:


Dave Zimmerly, Sierra Santa Fe

Accepted by Yamhill County
Board of Commissioners on
9/16/21 by Board Order
21-382

09/08/21
DATE: